



ecogreen
STRUCTURES
GREEN HOPE

Sony Music Building
45 Jan Smuts Ave, Cnr The Valley Rd
Westcliff
Johannesburg
South Africa

Tel: +27 (0) 11 646 5595
Tel: +27 (0) 11 646 3642
Mobile: +27 (0) 82 342 3550

Email: admin@ecogreenstructures.co.za
Web: www.ecogreenstructures.co.za

9 November 2015

Attention : To Whom it May Concern

From : Johan Liebenberg

Sir / Madam

**RE : PROPOSED NEW HOUSE (THREE BEDROOM
83M2)**

We have pleasure in submitting our tender for a new House size 83m2 including all materials, labour and finishings to a fully completed structure as set out hereunder. This quotation is based on a minimum of 20 houses.

TENDER AMOUNT INCLUDING : USD 26 225-00 EXCL. VAT

RATE PER M2 : USD 316,00

Included in the tender amount the following :

1. Reinforced concrete floors and ground beams;
2. Insulated Wall Panels (EPS density 16kg/m3 with R-Value 2,28) 75mm thick and 2 400mm high;
3. Insulated Roof Panels (EPS density 16kg/m3) 75mm thick;
4. Erection cost of the above;
5. Plumbing Installation and Certificate of Compliance as per attached schedules including all fittings;



***Solutions to cost effective housing and informal
infrastructure challenges***

6. Single Phase Electrical installation and Certificate of Compliance including all LED light fittings, plug points, light switches as per attached schedules; (9 lights, 8 switches, 14 power sockets, 1 DB board and all wiring)
7. Aluminium powder coated window frames including burglar bars;
8. Floor tiles allowance of USD7,00/m2 as per attached schedules;
9. Solar geysers as per attached schedules;
10. Sanitary fittings as per attached schedules; (1 Shower, 1 Wash Hand Basin, 1 Toilet and 1 Zink)
11. Kitchen Cupboard allowance of USD 430,00
12. Light fittings as per attached schedules;
13. Timber & glass doors and ironmongery as per attached schedules;
14. All transport costs to Durban, Dar Es Salaam or Mombasa
15. All labour required to execute the work;
16. Site Establishment;
17. Site management and permanent foreman;
18. All small tools, generators etc. required to execute the work;
19. Accommodation for skilled staff;
20. Architect calculations re fenestration and energy efficiency for the building;
21. Engineer Certificate for foundations and concrete floors;

Excluded in the tender amount the following :

1. Local council fees
2. External works – paving, fencing, entrance gate, landscaping etc.
3. External reticulation (water, sewage & electrical services)
4. Road Transport from the harbor to the site
5. VAT
6. Import Duties and other local cost

- * Note:
- ▣ External works can be negotiated at reasonable rates
 - ▣ ***Construction period will be one week with an additional four weeks required for manufacturing***

Please do not hesitate to contact me should you have any queries

Looking forward hearing from you

Kind regards



Johan Liebenberg

Director

BSc(QS) (U.P)(MASAQS)

Cell: +27 (0)82 440 8065

Email: johan@ecogreenstructures.co.za

Solutions to cost effective housing and informal infrastructure challenges