



**ecogreen**  
**STRUCTURES**  
GREEN HOPE

Sony Music Building  
45 Jan Smuts Ave, Cnr The Valley Rd  
Westcliff  
Johannesburg  
South Africa

Tel: +27 (0) 11 646 5595  
Tel: +27 (0) 11 646 3642  
Mobile: +27 (0) 82 342 3550

Email: [admin@ecogreenstructures.co.za](mailto:admin@ecogreenstructures.co.za)  
Web: [www.ecogreenstructures.co.za](http://www.ecogreenstructures.co.za)

9 November 2015

**Attention :** *To Whom it May Concern*

**From :** *Johan Liebenberg*

Sir / Madam

**RE : PROPOSED NEW HOUSE (THREE BEDROOM  
74M2)**

We have pleasure in submitting our tender for a new House size 74m2 including all materials, labour and finishings to a fully completed structure as set out hereunder. This quotation is based on a minimum of 20 houses.

**TENDER AMOUNT INCLUDING : USD 24 685-00 EXCL. VAT**

**RATE PER M2 : USD 334,00**

**Included in the tender amount the following :**

1. Reinforced concrete floors and ground beams;
2. Insulated Wall Panels (EPS density 16kg/m3 with R-Value 2,28) 75mm thick and 2 400mm high;
3. Insulated Roof Panels (EPS density 16kg/m3) 75mm thick;
4. Erection cost of the above;
5. Plumbing Installation and Certificate of Compliance as per attached schedules including all fittings;



***Solutions to cost effective housing and informal  
infrastructure challenges***

6. Single Phase Electrical installation and Certificate of Compliance including all LED light fittings, plug points, light switches as per attached schedules; (7 lights, 7 switches, 8 power sockets, 1 DB board and all wiring)
7. Aluminium powder coated window frames including burglar bars;
8. Floor tiles allowance of USD7,00/m<sup>2</sup> as per attached schedules;
9. Solar geysers as per attached schedules;
10. Sanitary fittings as per attached schedules; (1 Shower, 1 Wash Hand Basin, 1 Toilet and 1 Zink)
11. Kitchen Cupboard allowance of USD 435,00
12. Light fittings as per attached schedules;
13. Timber & glass doors and ironmongery as per attached schedules;
14. All transport costs to Durban, Dar Es Salaam or Mombasa
15. All labour required to execute the work;
16. Site Establishment;
17. Site management and permanent foreman;
18. All small tools, generators etc. required to execute the work;
19. Accommodation for skilled staff;
20. Architect calculations re fenestration and energy efficiency for the building;
21. Engineer Certificate for foundations and concrete floors;

**Excluded in the tender amount the following :**

1. Local council fees
2. External works – paving, fencing, entrance gate, landscaping etc.
3. External reticulation (water, sewage & electrical services)
4. Road Transport from the harbor to the site
5. VAT
6. Import Duties and other local cost

- \* Note:
- ▣ External works can be negotiated at reasonable rates
  - ▣ ***Construction period will be one week with an additional four weeks required for manufacturing***

Please do not hesitate to contact me should you have any queries

Looking forward hearing from you

**Kind regards**



**Johan Liebenberg**

**Director**

BSc(QS) (U.P)(MASAQS)

Cell: +27 (0)82 440 8065

Email: [johan@ecogreenstructures.co.za](mailto:johan@ecogreenstructures.co.za)

***Solutions to cost effective housing and informal infrastructure challenges***